

COMPONENT WISE WORK PROGRESS REPOR AS ON 01-11-2022 AT 07 PM OF G L PURAM MANDAL

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : All

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	24	140.39	22	129.85	11.81	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	23	15.74	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	24	12.66	10	4.16	5.77	0 (0%)	0	0
4	Furniture for Students and Staff	24	63.73	0	0	0	0 (0%)	0	0
5	Painting to School	23	23.17	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	24	63.61	17	51.51	12.64	0 (0%)	0	0
7	Green Chalk Boards	24	8.19	0	0	0	0 (0%)	0	0
8	(RIDF XXV) through PC)	33	569.9	31	519.41	57.25	0 (0%)	0	0
9	English Labs	21	10.71	0	0	0	0 (0%)	0	0
10	Kitchen Shed	14	24.42	5	6.66	2.12	0 (0%)	0	0
11	Co-Located Anganwadi Centers	15	36.75	15	36.75	0	0 (0%)	0	0
12	Parents committee expenditure	0	0	0	0	0	0	0	0
13	Total	249	969.28	100	748.33	89.59	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS JK PADU COLNY

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	5.33	1	5.33	1.03	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.8	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.9	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.47	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.73	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	5.8	1	5.8	0.63	0 (0%)	0	0
7	Green Chalk Boards	1	0.4	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Total	8	15.94	2	11.13	1.66	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Goyapaka

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.31	1	13.31	1.39	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.5	1	2.5	0	0 (0%)	0	0
3	Parents committee expenditure	0	0	0	0	0		0	0
4	Total	2	15.81	2	15.81	1.39	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Gadivonka Dara

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.29	1	13.29	0.02	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.41	1	2.41	0	0 (0%)	0	0
3	Total	2	15.7	2	15.7	0.02	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Duddukhallu

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.17	1	13.17	0.02	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.41	1	2.41	0	0 (0%)	0	0
3	Total	2	15.58	2	15.58	0.02	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Chinavankadara

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.5	1	13.5	1.34	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.5	1	2.5	0	0 (0%)	0	0
3	Parents committee expenditure	0	0	0	0	0		0	0
4	Total	2	16	2	16	1.34	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Vangara

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.49	1	13.49	1.34	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.41	1	2.41	0	0 (0%)	0	0
3	Parents committee expenditure	0	0	0	0	0		0	0
4	Total	2	15.9	2	15.9	1.34	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Vanakabhadi

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.5	0	0	0	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.4	1	2.4	0	0 (0%)	0	0
3	Total	2	15.9	1	2.4	0	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Vadhaputti

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.5	1	13.5	0.02	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.5	1	2.5	0	0 (0%)	0	0
3	Total	2	16	2	16	0.02	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : TIKKIABAL

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.5	1	13.5	0.93	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.5	1	2.5	0	0 (0%)	0	0
3	Parents committee expenditure	0	0	0	0	0		0	0
4	Total	2	16	2	16	0.93	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS Y CHORUPALLI

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.89	0	0	0	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.37	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.52	1	0.52	0.82	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.58	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.41	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	1.04	1	1.04	0.52	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	(RIDF XXV) through PC)	1	13	1	13	2.01	0 (0%)	0	0
9	English Labs	1	0.51	0	0	0	0 (0%)	0	0
10	Kitchen Shed	1	2.41	0	0	0	0 (0%)	0	0
11	Parents committee expenditure	0	0	0	0	0		0	0
12	Total	10	24.99	3	14.56	3.35	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS VATHADA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13	1	13	1.05	0 (0%)	0	0
2	Total	1	13	1	13	1.05	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS THATISEELA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.68	1	4.68	0.94	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.78	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.93	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.83	0	0	0	0 (0%)	0	0
5	Painting to School	1	1.03	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	1.93	1	1.93	0.5	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Total	8	11.95	2	6.61	1.45	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS SAVARAKOTAPADU

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.94	1	4.94	0.8	0 (0%)	0	0

2	Providing Electrification with Fans and Tube Lights	1	0.64	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.9	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.43	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.71	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.59	1	2.59	0.5	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Parents committee expenditure	0	0	0	0	0		0	0
10	Total	8	12	2	7.53	1.3	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Chinaravikona

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.47	1	13.47	0.02	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.47	1	2.47	0	0 (0%)	0	0
3	Total	2	15.94	2	15.94	0.02	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS REGIDI

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	7.79	1	7.79	0	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.78	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.85	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	3.01	0	0	0	0 (0%)	0	0
5	Painting to School	1	1.72	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	0.61	1	0.61	2.41	0 (0%)	0	0
7	Green Chalk Boards	1	0.66	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Total	8	15.93	2	8.4	2.41	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS MALLUGUDA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	5.66	0	0	0	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.61	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.67	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	2.79	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.68	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	0.72	0	0	0	0 (0%)	0	0
7	Green Chalk Boards	1	0.4	0	0	0	0 (0%)	0	0
8	(RIDF XXV) through PC)	1	23.84	1	23.84	2.62	0 (0%)	0	0
9	English Labs	1	0.51	0	0	0	0 (0%)	0	0
10	Kitchen Shed	1	3.57	0	0	0	0 (0%)	0	0
11	Parents committee expenditure	0	0	0	0	0		0	0
12	Total	10	39.45	1	23.84	2.62	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS KANASINGI

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.4	1	4.4	0.64	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.71	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.34	1	0.34	0.3	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.91	0	0	0	0 (0%)	0	0
5	Painting to School	1	1.28	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.31	1	2.31	0.84	0 (0%)	0	0
7	Green Chalk Boards	1	0.53	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Total	8	12	3	7.06	1.78	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS JARNA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	5.37	1	5.37	0.59	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.34	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.25	1	0.25	0.47	0 (0%)	0	0
4	Furniture for Students and Staff	1	2.35	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.48	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	1.23	1	1.23	0.58	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Kitchen Shed	1	1.21	1	1.21	0.11	0 (0%)	0	0
10	Parents committee expenditure	0	0	0	0	0		0	0
11	Total	9	11.99	4	8.05	1.75	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS IRIDI

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	37	0	0	0	0 (0%)	0	0
2	Total	1	37	0	0	0	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS GORATI

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.52	1	4.52	0.01	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.38	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.25	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	2.35	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.35	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.17	0	0	0	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	(RIDF XXV) through PC)	1	13	1	13	3.67	0 (0%)	0	0
9	English Labs	1	0.51	0	0	0	0 (0%)	0	0
10	Kitchen Shed	1	1.18	0	0	0	0 (0%)	0	0
11	Total	10	24.97	2	17.52	3.68	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS GORADA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	5.24	1	5.24	0.73	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.36	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.25	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	2.24	0	0	0	0 (0%)	0	0
5	Painting to School	1	1.12	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2	1	2	0.61	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Total	8	11.98	2	7.24	1.34	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS ELWINPETA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	5.04	1	5.04	0.88	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.59	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.9	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.32	0	0	0	0 (0%)	0	0
5	Painting to School	1	1.26	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.11	1	2.11	0.85	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Parents committee expenditure	0	0	0	0	0		0	0
10	Total	8	11.99	2	7.14	1.73	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS DIGUVADERUVADA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	7.51	1	7.51	0.01	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.38	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.25	1	0.25	0.74	0 (0%)	0	0
4	Furniture for Students and Staff	1	2.89	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.47	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	0.53	0	0	0	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	(RIDF XXV) through PC)	1	25.99	1	25.99	4.79	0 (0%)	0	0
9	English Labs	1	0.51	0	0	0	0 (0%)	0	0
10	Kitchen Shed	1	3.19	0	0	0	0 (0%)	0	0
11	Parents committee expenditure	0	0	0	0	0		0	0
12	Total	10	41.99	3	33.76	5.54	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS BAYYADA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	6.25	1	6.25	0.14	0 (0%)	0	0
2	Drinking Water Supply	1	0.79	0	0	0	0 (0%)	0	0
3	Furniture for Students and Staff	1	1.8	0	0	0	0 (0%)	0	0
4	Major and Minor Repairs	1	2.38	0	0	0	0 (0%)	0	0
5	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
6	(RIDF XXV) through PC)	1	25.98	1	25.98	4.25	0 (0%)	0	0
7	English Labs	1	0.51	0	0	0	0 (0%)	0	0
8	Total	7	37.98	2	32.24	4.39	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Chemuduguda

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.44	1	13.44	0.02	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.5	1	2.5	0	0 (0%)	0	0
3	Total	2	15.94	2	15.94	0.02	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : MPPS ADDAMGUDA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	12	1	12	3.15	0 (0%)	0	0
2	Parents committee expenditure	0	0	0	0	0		0	0
3	Total	1	12	1	12	3.15	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Mantrijyola

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.45	1	13.45	1.34	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.35	1	2.35	0	0 (0%)	0	0
3	Parents committee expenditure	0	0	0	0	0		0	0
4	Total	2	15.8	2	15.8	1.34	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Lumbesu

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.49	1	13.49	0.02	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.44	1	2.44	0	0 (0%)	0	0
3	Total	2	15.94	2	15.94	0.02	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Kuntesu

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.43	1	13.43	0.02	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.5	1	2.5	0	0 (0%)	0	0
3	Total	2	15.93	2	15.93	0.02	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : KGBV G.L.PURAM

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	44	1	44	6.16	0 (0%)	0	0
2	Parents committee expenditure	0	0	0	0	0		0	0
3	Total	1	44	1	44	6.16	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : Iridi

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.43	1	13.43	0.02	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.36	1	2.36	0	0 (0%)	0	0
3	Total	2	15.79	2	15.79	0.02	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : ijjakaai

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	13.44	1	13.44	0.02	0 (0%)	0	0
2	Co-Located Anganwadi Centers	1	2.5	1	2.5	0	0 (0%)	0	0
3	Total	2	15.94	2	15.94	0.02	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GTWAS BHADRAGIRI

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	17.77	1	17.77	1.7	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	4.69	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	1.27	1	1.27	0.3	0 (0%)	0	0
4	Furniture for Students and Staff	1	17.76	0	0	0	0 (0%)	0	0
5	Painting to School	1	7.63	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	17.32	1	17.32	0.49	0 (0%)	0	0
7	Green Chalk Boards	1	1.06	0	0	0	0 (0%)	0	0
8	(RIDF XXV) through PC)	1	60.99	1	60.99	6.03	0 (0%)	0	0
9	Parents committee expenditure	0	0	0	0	0		0	0
10	Total	8	128.49	4	97.35	8.51	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS(TW) VADAPUTTI

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	7.88	1	7.88	0.71	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.49	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.85	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	2.78	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.5	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.07	1	2.07	0.57	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	(RIDF XXV) through PC)	1	13	1	13	0.42	0 (0%)	0	0
9	English Labs	1	0.51	0	0	0	0 (0%)	0	0
10	Kitchen Shed	1	0.64	1	0.64	0.05	0 (0%)	0	0
11	Total	10	28.99	4	23.59	1.76	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS VANGARA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	11.96	1	11.96	2.72	0 (0%)	0	0
2	Parents committee expenditure	0	0	0	0	0		0	0
3	Total	1	11.96	1	11.96	2.72	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : AIDED P S TADIKONDA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	5.58	1	5.58	0.02	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.41	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.44	1	0.44	0.55	0 (0%)	0	0
4	Furniture for Students and Staff	1	2.57	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.42	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.32	0	0	0	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	(RIDF XXV) through PC)	1	13	1	13	2.14	0 (0%)	0	0
9	Total	8	25	3	19.02	2.71	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS THOTA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.58	1	4.58	0.24	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.33	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.25	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	2.35	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.42	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.07	1	2.07	1.16	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Kitchen Shed	1	1.2	0	0	0	0 (0%)	0	0
10	Parents committee expenditure	0	0	0	0	0		0	0
11	Total	9	11.98	2	6.66	1.4	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS THOLUKHARJA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	5.41	1	5.41	0.33	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.34	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.52	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.24	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.25	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	1.1	0	0	0	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	(RIDF XXV) through PC)	1	12.99	1	12.99	3.3	0 (0%)	0	0
9	English Labs	1	0.51	0	0	0	0 (0%)	0	0
10	Kitchen Shed	1	2.34	0	0	0	0 (0%)	0	0
11	Total	10	24.99	2	18.41	3.63	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS PEDAKHARJA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	12	1	12	2.81	0 (0%)	0	0
2	Parents committee expenditure	0	0	0	0	0		0	0
3	Total	1	12	1	12	2.81	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS MEDARAGANDA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.64	1	4.64	0.53	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.38	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.25	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.91	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.41	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.1	1	2.1	0.5	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Kitchen Shed	1	1.51	1	1.51	1	0 (0%)	0	0
10	Total	9	11.97	3	8.25	2.03	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS LADA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.64	1	4.64	0.6	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.46	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.25	1	0.25	0.5	0 (0%)	0	0
4	Furniture for Students and Staff	1	2.35	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.51	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	1.33	1	1.33	0.6	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Kitchen Shed	1	1.68	1	1.68	0.48	0 (0%)	0	0
10	Total	9	11.98	4	7.9	2.18	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS KEESARI

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	11.85	1	11.85	1.54	0 (0%)	0	0
2	Parents committee expenditure	0	0	0	0	0		0	0
3	Total	1	11.85	1	11.85	1.54	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS GEESADA

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.28	1	4.28	0.33	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.53	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.19	0	0	0	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.61	0	0	0	0 (0%)	0	0
5	Painting to School	1	1.06	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.4	1	2.4	0.61	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Kitchen Shed	1	1.14	0	0	0	0 (0%)	0	0
10	Parents committee expenditure	0	0	0	0	0		0	0
11	Total	9	11.99	2	6.68	0.95	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS CH BINNIDI

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.97	1	4.97	0.83	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.58	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.28	1	0.28	0.44	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.25	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.47	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.57	1	2.57	0.63	0 (0%)	0	0
7	Green Chalk Boards	1	0.4	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Kitchen Shed	1	0.95	0	0	0	0 (0%)	0	0
10	Parents committee expenditure	0	0	0	0	0		0	0
11	Total	9	11.98	3	7.82	1.91	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS BEERUPADU

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	Construction of Toilet with Running Water	1	4.49	1	4.49	0.73	0 (0%)	0	0
2	Providing Electrification with Fans and Tube Lights	1	0.38	0	0	0	0 (0%)	0	0
3	Drinking Water Supply	1	0.31	1	0.31	0.58	0 (0%)	0	0
4	Furniture for Students and Staff	1	1.47	0	0	0	0 (0%)	0	0
5	Painting to School	1	0.9	0	0	0	0 (0%)	0	0
6	Major and Minor Repairs	1	2.03	1	2.03	0.6	0 (0%)	0	0
7	Green Chalk Boards	1	0.26	0	0	0	0 (0%)	0	0
8	English Labs	1	0.51	0	0	0	0 (0%)	0	0
9	Kitchen Shed	1	1.63	1	1.63	0.48	0 (0%)	0	0
10	Total	9	11.98	4	8.46	2.39	0 (0%)	0	0

Executing Agency : --SELECT-- , Disrict Name : Manyam , Mandal Name :G.L.PURAM , School Name : GPS BALESU

Sl. No.	Work Type Name	Sanctioned Details		Inprogress Details			Completed		
		No. of Works	Estimated Cost	No. of Works	Estimated Cost	Expenditure	No. of Works	Estimated Cost	Expenditure
1	(RIDF XXV) through PC)	1	11.92	1	11.92	1.39	0 (0%)	0	0
2	Total	1	11.92	1	11.92	1.39	0 (0%)	0	0